

Cement Test Certificate

Final

Product Certified: Type LH Low Heat Cement
Test Certificate Number: 250196
Customer: Adbri Cement, Darwin Plant, NT
Sample Code: B0b5d7a
Sample Date: 5/03/2025

Nominal Blend	Requirements	Result
Clinker		30%
Ground Granulated Iron Blast-Furnace Slag		65%
Mineral Addition	Max 7.5 %	Nil
Calcium Sulphate		<5 %
Minor Additional Constituents	Max 5 %	Nil

Reportable Property	Test Method	Requirements of AS3972	Result
3 Day Strength	AS/NZS2350.11	N/R	17.3 MPa
7 Day Strength	AS/NZS2350.11	Min 10.0 MPa	32.2 MPa
28 Day Strength	AS/NZS2350.11	Min 30.0 MPa	54.3 MPa
Initial Set Time	AS/NZS2350.4	Min 45 min	165 min
Final Set Time	AS/NZS2350.4	Max 600 min	240 min
Soundness	AS/NZS2350.5	Max 5 mm	0 mm
Sulfuric Anhydride content (SO ₃)	AS3583.8	Max 3.5 %	2.4 %
Chloride Ion	AS3583.13	Max 0.10 %	0.007 %
Peak Temp Rise	AS2350.7	Max 23 °C	21.8 °C

Other Properties

SiO ₂	AS2350.2	N/R	28.9 %
Al ₂ O ₃	AS2350.2	N/R	10.1 %
Fe ₂ O ₃	AS2350.2	N/R	1.7 %
CaO	AS2350.2	N/R	48.9 %
MgO	AS2350.2	N/R	4.9 %
Na ₂ O Equivalent	AS2350.2	N/R	0.4 %
Loss on Ignition	AS2350.2	N/R	2.0 %
Fineness Index	AS/NZS2350.8	N/R	420 m ² /kg
Normal Consistency	AS/NZS2350.3	N/R	34.8 %

This document shall not be reproduced except in full.

REMARKS


These test result apply specifically to the sample as received at the Adbri Cement Birkenhead Laboratory (Accreditation number: 252), 62 Elder Rd Birkenhead SA 5015.

This despatch grab sample complies to the requirements of AS3972:2010, Type LH Cement.

N/R = No Requirement



Accredited for compliance with ISO/IEC
17025 - Testing.



Approved Signatory

M. Wythe

Issue Date: 18/05/2025